

Project Summary

- For **Immediate Assistance** see contacts at the bottom of the page. Phase I Improvements include updates to the city's sanitary sewer, watermain, storm sewer, & roadway infrastructure.

Weekly Update

- The contractor finish the sanitary sewer and begin working on the water main on 7th Street. Another crew will be completing the water main on McLaughlin Ave and begin working on the sewer and water services on McLaughlin Ave.
- This week, on Wednesday into Thursday the temperatures are predicted to drop. The contractor has asked that a faucet in the houses with temporary water is left on with a slight trickle to keep water moving and prevent the temporary water lines outside from freezing.

Looking Ahead

- The contractor will begin working on the sanitary and water services on 7th Ave. A second crew will begin working on the sanitary sewer on 3rd Street.

Key Notes

- The public is urged to use caution throughout this construction season and to stay clear of all construction equipment & areas being actively worked on.
- Please use caution when driving on the roads of the project. Not all roads will be passible at all times. Use caution when roads are muddy due to rain.
- There may be times of temporary water shut downs as the contractor is working on temporary hook-ups and main installations.



Please Utilize the following Contacts for any Questions or Concerns:

Ben Roehl | 320-260-0927 | Lead Resident Project Representative
Amber Muir | 701-200-4373 | Construction Administration
Josiah Rostad | 218-770-1608 | Signing Engineer