

Project Summary

- For **Immediate Assistance** see contacts at the bottom of the page. Phase I Improvements include updates to the city's sanitary sewer, watermain, storm sewer, & roadway infrastructure.

Weekly Update

- The contractor will be finishing the water main and services on 5th Street and Pacific Avenue. They will begin sub-cutting the roadways of 5th Street and Pacific Avenue.

Looking Ahead

- The contractor will be completing the sub-cut on 5th Street and Pacific Avenue. There will be an additional crew beginning to pour the concrete curb and gutter on the south side of town.

Key Notes

- The public is urged to use caution throughout this construction season and to stay clear of all construction equipment & areas being actively worked on.
- Please use caution when driving on the roads of the project. Not all roads will be passible at all times. Use caution when roads are muddy due to rain.
- There may be times of temporary water shut downs as the contractor is working on temporary hook-ups and main installations.
- Once the concrete is poured, it needs 7 days of cure time before any traffic is allowed on it. Please refrain from driving on any curb and gutter or driveways until after this time frame. Concrete can be walked on after 24 hours.

Water Tower Update

- The contractor will be starting work on the water tower. This week and into next week they will be working on the water main and sanitary sewer mains to connect the new tower.

Please Utilize the following Contacts for any Questions or Concerns:

Ben Roehl | 320-260-0927 | Lead Resident Project Representative
Amber Muir | 701-200-4373 | Construction Administration
Josiah Rostad | 218-770-1608 | Signing Engineer