

Project Summary

- For **Immediate Assistance** see contacts at the bottom of the page. Phase I Improvements include updates to the city's sanitary sewer, watermain, storm sewer, & roadway infrastructure.

Weekly Update

- The contractor will be working on restoring the project area and preparing for concrete and paving work.

Looking Ahead

- The contractor will be working on the sub-cut on Pacific Avenue. There will be another crew working on the remaining concrete curb and gutter and driveways. The paving contractor is scheduled to begin paving the week of August 31st.

Key Notes

- The public is urged to use caution throughout this construction season and to stay clear of all construction equipment & areas being actively worked on.
- Please use caution when driving on the roads of the project. Not all roads will be passible at all times. Use caution when roads are muddy due to rain.
- Once the concrete is poured, it needs 7 days of cure time before any traffic is allowed on it. Please refrain from driving on any curb and gutter or driveways until after this time frame. Concrete can be walked on after 24 hours.



Please Utilize the following Contacts for any Questions or Concerns:

Ben Roehl | 320-260-0927 | Lead Resident Project Representative

Amber Muir | 701-200-4373 | Construction Administration

Josiah Rostad | 218-770-1608 | Signing Engineer